FOR MYSORE STATE

1406—3-11-53.

public (1955) Department.
RDP VII

MS SERIES.

G.O. No. 2898

Dated 16/9/55

passed
/
Sept-
8
27/9/55

[Despatch Abstract.]

C.Ps — South Kanara — Education — Construction of a new block for the Higher Elem. school at Mudupadu — Addl. grant — Sanctioned.

Ref.C.No.626/54.B.

Project Executive Office,
South Kanara, Mangalore.
Dated 9-8-1955.

From
Sri H. Narasimha,
Project Executive Officer,
South Kanara, Mangalore.

To
The Director of Community Development,
MADRAS.

ASSISTANT
S-941
15 AUG 1955

Sir,

Sub:- COMMUNITY PROJECT (SOUTH KANARA) Block I - Education-Construction of a new block for the Higher Elementary School at Mudupadukodi - Enhanced Sanction - Requested.

Ref:- (1) G.O.Ms.No.813 Agriculture (Community Project) Department dated 19-3-1954.
(2) G.O.Ms.No.1594 Public (RDP) Department dated 16-5-1955.

-o-

Sanction was accorded to an expenditure not exceeding Rs.1,500/- (Rupees one thousand five hundred only) out of an estimated cost of Rs.9,400/- for constructing a new block for the Higher Elementary School at Mudupadukody village in the Government Order cited (1) above.

2. The work was undertaken by Sri Padmaraja Naik, President of the School Committee, Mudupadukody. The beneficiary now represents that he finds it very difficult to collect aslarge sum of Rs.7,900/- for completing the work. The villagers are very poor and cannot contribute such a large sum for the work. The beneficiary himself is also not in a position to complete the work for want of adequate contribution from others. Apart from this, it is observed that after raising stone walls last year, the roofing could not be done, with the result that due to heavy monsoon conditions, the pillars and the walls have bent and it will be dangerous to put the roof without dismantling the walls and pillars and raising them anew. The extra work involved is estimated to cost about Rs.800/-.

3. As per G.O.Ms.No.1594 Public (R.D.P.) Department dated 16-5-1955, Sanction from Community Project funds may be accorded to a maximum of Rs.4,000/- or 50 % of the estimated cost whichever is less.

4. As a special case, I request that a further sum of Rs.1,000/- may kindly be sanctioned for this work in view of the difficulty represented by the beneficiary. The beneficiary has given an undertaking to complete the work in all respects if an additional sum of Rs.1,000/- at least is sanctioned from Community Project funds.

5. The original estimate and plan sanctioned in G.O. cited (1) is also enclosed for reference and return with the additional sanction for a further sum of Rs.1,000/-,

11/8.

PROJECT EXECUTIVE OFFICER,
SOUTH KANARA.

Un/10.8.

PUBLIC (RDP VII) DEPARTMENT.

G.O. MS. NO. 2898 DATED 16/9/55

Sub:- Community Projects - S.Kanara - Education - Construction of a new block for the Higher Ele. school at Mudupadukodi - Addl. grant - Sanctioned.

Ref:- G.O.Ms.No.813, Agri.(C.P.) Dept., dated 19.3.54.
From the PEO, S.Kanara, letter No.626/54, B dated 9.8.55.

***

ORDER:

In G.O.Ms.No.813, Agri.(C.P.) Dept., dated 19.3.54 sanction was accorded to incur an expre. of Rs.1,500/- out of an estimated cost of Rs.9,400/- for constructing a new block for the higher ele. school at Mudupadukodi in S.Kanara Project area. The PEO has now reported that the villagers are very poor who cannot contribute substantially for the work and that a further sum of Rs.1,000/- may be sanctioned for the completion of the work as a special case.

2. Sanction is hereby accorded for an expre. not exceeding Rs.1000/- (Rupees thousand only) for the specific purpose of meeting the expenditure involved in constructing the new block for the Higher Ele. School at Mudupadukudi in S.Kanara Project area in addition to the sum of Rs.1500/- (Rupees one thousand and five hundred only) already sanctioned in G.O.No.813, Agri., dated 19.3.54.

3. The expre. should be debited to "63 B Community Devt. Projects - N.E.S. & L.D. Works - (i) C.D. Projects - (g) Edn. - Other Works".

CENTRAL DESPATCH BRANCH
Despatched by ... Dt.
No. 2269/1955. Despatcher's Initials.

To

The PEO, South Kanara (with cc)
A.G. Through Fin.
Fin.
Copy to: Accounts A and C

F.P.

NOTE:

It is seen from the PEO's letter on p.1 c.f. that the beneficiaries are not able to ~~xxxxx~~ contribute anything towards the construction of the school building. For orders whether the PEO's proposal may be approved. If so, the draft order above is for approval.

Finance may see.

26/8/55

23.8.55

26/8/55 Thro Accts Br 24/8/55
6252/55-A

Finance

Pub R.DP Vu no
5941/55-1
26/8/55

Finance (EA) Dept.

The draft order on p 1 above may be accepted.

8/9/55 AFC
7.9.55

8/9/55

EA 67a65

Pub(RDP)
Pub(RDP VII) Fin.no. 67a65/B/1
8.9.55

The draft order overleaf may issue.

13/9/55

13/9/55

14.9.55

ASSISTANT SECRETARY TO GOVERNMENT
18 SEP 1955
PUBLIC DEPARTMENT

014048